

LENGTH OF ROADS AND BRIDGES COMPLETED DURING 2012-13(PART-I)

Plan	Target for 2012-13				Achievment during, 2012-13			
	Roads(Length in km)			Bridges	Roads(Length in km)			Bridges
	State Highways	Other Roads	Total	Numbers	State Highways	Other Roads	Total	Numbers
A.State Plan (1 to 7)	133.78	487.20	621.00	16	72.436	582.253	654.689	25
1-RIDF	0.00	350.00	350.00	2		357.664	357.664	3
2-CRF	19.00	11.00	30.00	1	14.55	10.70	25.25	1
3-EAP	70.00	0.00	70.00				0.00	0
4-ACA	21.00	49.00	70.00	1	30.136	134.16	164.296	1
5-KBK	0.00	6.00	6.00	2		8.08	8.080	1
6-RDP	20.00	50.00	70.00	10	27.75	41.707	69.457	19
7-CRN	3.78	21.22	25.00			29.942	29.942	0
B.Central Plan	0.00	0.00	0.00				0.0	0
C. Central Sponsored Plan	10.00	0.00	10.00		10.00	1.60	11.60	0
Total(A+B+C)	143.78	487.20	631.00	16	82.436	583.853	666.289	25